


Date: 31-MAR-2022

1)	Name of the external provider		M/s AMARBHAW POWER PVT LTD
2)	Service order no & date:		5710000742 / 04.05.2021
3)	Name of work		Service Order (SO) for Providing Services for "Receipt, unloading, storage, handing at site, Erection, Testing & Commissioning (ETC) of items/ equipment's in all Electrical Erection (DC & AC work) Package for 390MW Hybrid Project, Rajasthan"
4)	Work commencement date		April 14, 2021
5)	Contractual date of completion (as per latest amendment, if any)		Dec 31, 2021
6)	Actual date of completion		Dec 31, 2021
7)	Cost of work as per service order (as per latest amendment), without taxes.		3,635,127
8)	Actual cost of certified work without taxes		3,617,531
9)	Variances, if any		(17,596)
10)	Reasons of variances		Not Required as per Site.
11)	Recoveries, if any		NIL
*	REMARKS:	ALL DEDUCTIONS AND OTHER TERMS & CONDITIONS SHALL BE TAKEN CARE BY ACCOUNT DEPT.	

Certified that work against above mentioned service order has been satisfactorily completed.

 (Thangamakalam. M) Project Engineer	 CM	PM
---	---	----